

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20212831  
Address: 900 NE DEERBROOK ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Khanh Nguyen	Failed	Friday, May 13, 2022

Corrective Action Required:

1	Misc	-Receptacles located within six ft of laundry room sinks must be gfci-protected **NEC 210.8(B)(5) requires gfci protection for receptacles located within 6 ft of the basin of the sink. The laundry room receptacles do not meet either of the 2 exceptions allowed that will omit gfci requirement
---	------	---

**Comments:**