

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213817

Address: 3746 SW MARYVILLE PL, LEES SUMMIT, MO 64082 3744 SW MARYVILLE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Wednesday, May 25, 2022

Corrective Action Required:

1 Misc

UNIT 3746:

- have engineer address floor joist above service panel basement, bores for NM less than 2" apart, repair per submitted engineer letter
- provide joist hanger at joist to header connection above furnace
- No vents or ducts at roof deck within 4' of firewall, see dryer duct
- provide UL listing and cert for yellow and gray caulk used on firewall
- seal firewall penetration SE cable basement, this requires UL approved fire rated intumescent caulk

UNIT 3744:

- address floor joist overbored for DWV SE corner basement, repair per submitted engineer letter
- have engineer with truss manufacturer address gable truss damaged for repairs of fire rock
- No vents or ducts at roof deck within 4' of firewall, see dryer duct
- provide UL listing and cert on gray and yellow caulking used on firewall
- seal firewall penetration SE cable basement, this requires UL approved fire rated intumescent caulk

**Comments:**