

May 25, 2022

Summit Homes 120 SE 30th St. Lee's Summit, MO 64082

RE: Field Issue of spliced top plates and clarification of LVL bearing for Lot #125 Manor at Stoney Creek –1920 SW Merryman Dr. Lee's Summit, MO 64082 – Permit # PRRES20214879

Top plate splices not staggered thoughout:

Recommended modifications:

• Install 24" CS-16 strap per manufacturer's specs at each top plate with splice staggered less than 24" oc.

	Model No.	Total L	Ga.	DF/SP		SPF/HF		Allowable	
				Fasteners	End Length	Fasteners	End Length	Tension Loads (160)	Code Ref.
3	CMST12	40'	12	(74) 16d	33"	(84) 16d	38"	9,215	14, L3, FL
				(86) 10d	39"	(98) 10d	44"	9,215	
	CMST14	52%	14	(56) 16d	26"	(66) 16d	30"	6,490	
				(66) 10d	30"	(76) 10d	34"	6,490	
	CMSTC16	54'	16	(50) 16d sinker	20"	(58) 16d sinker	25"	4,585	
	CS14	100'	14	(26) 10d	15"	(30) 10d	16"	2,490	
				(30) 8d	16"	(36) 8d	19"	2,490	
	CS16	150'	16	(20) 10d	11"	(22) 10d	13"	1,705	
				(22) 8d	13"	(26) 8d	14"	1,705	
	CS18	200'	18	(16) 10d	9"	(18) 10d	11"	1,370	
				(18) 8d	11"	(22) 8d	12"	1,370	
	CS20	250'	20	(12) 10d	6"	(14) 10d	9"	1,030	
		200		(14) 8d	9"	(16) 8d	9"	1,030	
	CS22	300'	22	(10) 10d	- 7"	(12) 10d	7"	845	
				(12) 8d	- 7"	(14) 8d	8"	845	
1	 Fastener quantities and end lengths are calculated using an increase for wind or setsmic 2. Use half of the required nails in each member being connected to achieve the listed load 3. Calculate the connector value for a reduced number of nails as follows: Allowable Load = <u>No. of Nails Used</u> <u>No. of Nails In Table</u> x Table Load 								
Example: CMSTC16 In DF/SP with 40 nails total. (Haif of the nails in each member being connected)									-
	Allowable Load = <u>40 Naits (Used)</u> x 4,585 lb. = 3,668 lb.								
	5. Nalis: 160	1-0.1	62" d	r uplift when in la. x 3%" long, long. See pp.	16d sinker	= 0.148" dla.			-

LVL bearing at garage wall:

- (2) 1-3/4" x 9-1/4" LVL shall bear on a minimum of 1.5" Douglas Fir Larch #2 at corner of garage wall.
- LVL supports roof loads, exterior wall weight and floor loads with a reaction of 3500 #.
- Pony wall studs shall be fastened to adjacent blocking/structural member with 16D nails at 3" oc.

Sincerely,

Bradley Huxol, PE

