



May 20, 2022

Pat Cochran Concrete

Re: 205 NW Ambersham Dr.
Lot 117, The Estates at Woodside
Lee's Summit Permit #: PRRES20220238

Apex Engineers, Inc. observed the preparation for the basement slab and deck piers at the above referenced address.

The basement over-dig will be structural with a gravel base course. The forms and reinforcing steel were found to be clean, well aligned, and properly supported. A vapor barrier was present in the living area with the proper base course.

Note:

- The inspection was performed at 10:30am
- At the time of the inspection the temperature was 75°.
- (3) 24" diameter deck piers were drilled a minimum of 3'-0" in depth.
- Erosion control was in place at the time of the inspection.

Our firm recommends approval of the basement slab and deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,

A handwritten signature in blue ink, appearing to read 'C. Veith'.

Christopher Veith
Senior Engineering Technician

