

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214363  
Address: 2950 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                               | Inspector:       | Outcome: | Date:                   |
|-------------------------------------------|------------------|----------|-------------------------|
| <b>All Rough Inspection - Residential</b> | Mitchell Schwarz | Failed   | Thursday, June 09, 2022 |

Corrective Action Required:

|   |      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | -anchor bolts to be in the middle 1/3 of sill plate<br>-fire block hvac chase at garage entry<br>-rear dining room windows framed and nailed to plans. DO NOT OVER NAIL (over nailed)<br>-GB Bracing to be checked at time of completion<br>-fire block all furr down ends<br>-seal penetrations in and complete all vertical to horizontal fire-blocking in basement<br>-furr down for dwv and pex in basement wall bar area fire block<br>-have engineer address basement Rec room window framing<br>-anchor bolts to be in middle 1/3 of sill plate in basement<br>-complete all exterior nailing to plans |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Comments:**