LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1303
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Contractor:

(913) 825-0343

Aegis Fire Protection, LLC

11936 W. 119th St. #262

Overland Park, KS 66213

Permit No: PRCOM20100207

Project Title: Liberty Mutual Location: 3340 NE RALPH POWELL RD, Unit:A,

LEES SUMMIT, MO 64064

Type of Work: Sprinkler Alteration

Occupancy Group: B

Description: Tenant finish. General office use

Construction Type: Type VB (Unprotected)

Map Page: 175M

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Jim Eden Released for Construction

1. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Received February 3, 2011.

2. 2006 IFC 901.6- Inspection, testing and maintenance. Fire detection, alarm and extinguishing systems shall be maintained in an operative condition at all times, and shall be replaced or repaired where defective. Not required fire protection systems and equipment shall be inspected, tested and maintained or removed.

Action required: The existing system shall have documentation of a current annual inspection. Verified at inspection

- 3. The scale shown on the drawing does not appear to be the same as the drawing.
- 4. Confirm there is adequate coverage along the north side of the open office.

Action required: Add additional head(s) to maintain coverage.