

## FIRE DEPARTMENT

## Prevention Division (816)969-1300

## **PLANS REVIEW CONDITIONS**

Permit No: PRCOM20216411 Date: June 22, 2022

Project Title: CALIBER COLLISION Applicant:

Location:

710 SE BLUE PKWY, LEES SUMMIT, MO 64063 FALCON FIRE PROTECTION INC

Type of Work: 1239 A CLAY ST

Occupancy Group: S-1

Description: NEW BUILDING FOR COLLISION

REPAIR

Construction Type: Type IIB (Unprotected)

Map Page:

Primary: (816) 401-1833

NORTH KANSAS CITY, MO 64116

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Jim Eden Rejected

2. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule a hydrostatic and flow test.

3. The hydrant to supply the FDC is located after the backflow, therefore a one way check valve is required at the base of the riser to prevent the system from churning when supplied through the FDC.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.