

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263

Address: 1801 NW OBRIEN RD, LEES SUMMIT, MO 64081520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Wednesday, July 06, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Provide fire collars at 2008,3008,4008,5008
---	--------------------------	--

Corrective Action Required:

2	SECOND FLOOR	: THE FOLLOWING AREAS ARE APPROVED : - 2ND FLOOR AREA A - UNITS 2021,2022,2023,2024,2025,2027,2029,2004,2005,2006 **2008-Provide fire collars at dwv in chase
---	--------------	--

Corrective Action Required:

3	THIRD FLOOR	: THE FOLLOWING AREAS ARE APPROVED : :: 3ND FLOOR AREA A : 3004,3005,3006,3021,3022,2023,3024,3025,3027, 3029 **3008-Provide fire collars at dwv in chase
---	-------------	--

Corrective Action Required:

4	FOURTH FLOOR	THE FOLLOWING AREAS ARE APPROVED ::AREA A: 4004-4006,4021-4025,4027,4029 **Provide fire collars at dwv in chase
---	--------------	--

AREA "B"

-ADDRESS WELDED JOIST HANGERS AT LOBBY 4011-FIREBLOCK DEAD SPACES
4035-OK
4030-OK
4033 OK
4028-OK
4031-address main lugs at panel, joist hangers at deck tension tie joist
4026-OK

Corrective Action Required:

5 FIFTH FLOOR

AREA "A"

THE FOLLOWING AREAS ARE APPROVED:
5004-5006,5021-5025,5027,5029

***5008-Provide fire collars at roof drains in chase

AREA "B"

-5035-secure/support nm above island, strap over bored top plate at exterior wall in kitchen, seal penetrations at sprinklers, Bocca plates at top plate sprinklers, support dwv 48" oc, seal bottom plate at sprinkler in laundry, address trusses at entry bored for mc
-5030-Address trusses at entry bored for mc, strap top plate at den, seal top penetration at tension rod, seal all sprinklers, Bocca all sprinklers, support dwv 48" oc, seal vent penetration at top plate in bathroom
5033-support dwv 48" oc, strap top plates both sides st storage closet
5028- Support dwv, complete sprinkler at stairwell wall, complete mechanical through roof at closet, strap top plates at stairwell wall,
5031-complete line sets, support line sets, use actual putty packs at party wall, Bocca plates at bathroom top plate, support dwv,
-5026,"- support dwv, complete sprinkler

Comments: