



# LEE'S SUMMIT MISSOURI



## FIRE DEPARTMENT

### NOTIFICATIONS/CONTACT INFORMATION SECTION

PAGE 1

☐ CHANGES

BUSINESS NAME	East Trails Middle School		
ADDRESS	1001 SE BAILEY RD, LEES SUMMIT, MO 64081		
OWNER/OPERATOR NAME	MCCOWN GORDON CONSTRUCTION LLC:	TELEPHONE	(816) 960-1111
ADDRESS	850 MAIN ST KANSAS CITY, MO 64105 Primary: (816) 960-1111 Cell: (816) 401-5144		

### EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1. _____	_____
2. _____	_____
3. _____	_____
4. _____	_____

### LOSS REDUCTION TYPE

<input type="checkbox"/> Occupancy	<input type="checkbox"/> Semi-Annual	<input type="checkbox"/> Annual	<input type="checkbox"/> Life Safety	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> Hazardous Material Permit
<input type="checkbox"/> Complaint	<input type="checkbox"/> Explosive Storage	<input type="checkbox"/> UST	<input type="checkbox"/> Post-Incident	<input type="checkbox"/> Open Burning	<input type="checkbox"/> Other
CLASS: E	Map#:	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT #

### LOSS REDUCTION NARRATIVE

☐ NO VIOLATIONS NOTED

☐ ALL VIOLATIONS RESOLVED

Last Inspection

1st Inspection

2nd Inspection

3rd Inspection

4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
Alarm Test	Craig Hill	Partial	Friday, May 20, 2022
Corrective Action Required: 1 Add horn strobe to AV classroom. Change horn strobe above FDC. North East Fire door 1st floor was not hooked up to the system. Relabel each device when being reported in the system.			

**Sprinkler - Hydrostatic Test** Craig Hill Partial Tuesday, April 19, 2022

Corrective Action Required:

1 System 1 & 4, 1st floor A&B, 2nd floor A&B Passed

**Sprinkler - Flow Test** Craig Hill Partial Friday, May 20, 2022

Corrective Action Required:

1 Label sprinkler room door.  
Install sprinkler spare head box with heads and wrench.  
Missing one way check valve on the base of the riser.

**Sprinkler - Hydrostatic Test** Craig Hill Partial Thursday, May 19, 2022

Corrective Action Required:

1 2nd Floor C Building and 1st Floor C & D Building Passed

**Sprinkler - Hydrostatic Test** Craig Hill Passed Friday, July 15, 2022

**Alarm Test** Craig Hill Failed Friday, July 15, 2022

Corrective Action Required:

1 Science Rooms  
The emergency gas shutoff for these rooms were not tested, as they were not ready.  
Each of these rooms is required to have a fire blanket.

Pre-Final Walk Through

1. North side West emergency egress light was not operational
2. East side North emergency egress light was not operational
3. Main entrance emergency egress light was not operational
4. South music room emergency egress light was not operational.

Alarm Test

1. All fire doors need to be tested again.
2. Cool down rooms still need to be tested.
3. Everything South of the South 2hr fire wall needs to be tested again.

Water flow.

1. Label sprinkler room door
2. Install sprinkler spar head box with heads and wrench

**Sprinkler - Flow Test** Craig Hill Passed Friday, July 15, 2022

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
July 15, 2022	Craig Hill	<input type="checkbox"/> Yes <input type="checkbox"/> No	