



October 18, 2021

K&E

Re: 4824 NE Jamestown Dr  
Lot 122, Homestead of Liberty  
Liberty, MO  
PRRES202111352

Apex Engineers, Inc. observed the preparation for the front stoop and deck piers at the above referenced address.

The front stoop will be structural with a gravel base course. The forms and reinforcing steel were found to be clean, well aligned, and properly supported.

Note:

- The inspection was performed at 1:30 pm.
- At the time of the inspection the temperature was 71°.
- Flashing was installed at the front stoop.
- (1) 24" diameter deck pier was drilled a minimum of 3'-0" in depth.
- Erosion control was in place at the time of the inspection.

Our firm recommends approval of the front stoop and deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction


---

#### LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,

  
Nick A. Shifflett  
Inspections Manager

