



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

Prevention Division
(816)969-1300

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20223245	Date:	August 22, 2022
Project Title:	SAINT LUKES EAST - HYBRID OR RENOVATION	Applicant:	
Location:	100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086	JAYHAWK FIRE SPRINKLER CO INC 12030 S HEDGE LANE TERRACE OLATHE, KS 66061	
Type of Work:		Primary: (913) 422-3770	
Occupancy Group:	I-2		
Description:	HOSPITAL RENOVATION - OR SPACE AND STORAGE **OR SPECIALTY SYSTEMS DEFERRED (med gas, etc)		
Construction Type:	Type IA		
Map Page:			

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

Released for Construction

1. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Alteration plans received August 8, 2022.

2. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

A visual inspection will be completed at the occupancy inspection.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.