



LEE'S SUMMIT MISSOURI



FIRE DEPARTMENT

NOTIFICATIONS/CONTACT INFORMATION SECTION

PAGE 1

CHANGES

BUSINESS NAME	East Trails Middle School		
ADDRESS	1001 SE BAILEY RD, LEES SUMMIT, MO 64081		
OWNER/OPERATOR NAME	DLR GROUP:	TELEPHONE	
ADDRESS	7290 W 133RD ST OVERLAND PARK, KS 66213 Primary: Cell: <NO CELL PHONE>		

EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1. _____	_____
2. _____	_____
3. _____	_____
4. _____	_____

LOSS REDUCTION TYPE

<input type="checkbox"/> Occupancy	<input type="checkbox"/> Semi-Annual	<input type="checkbox"/> Annual	<input type="checkbox"/> Life Safety	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> Hazardous Material Permit
<input type="checkbox"/> Complaint	<input type="checkbox"/> Explosive Storage	<input type="checkbox"/> UST	<input type="checkbox"/> Post-Incident	<input type="checkbox"/> Open Burning	<input type="checkbox"/> Other
CLASS: E	Map#:	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT #

LOSS REDUCTION NARRATIVE

NO VIOLATIONS NOTED

ALL VIOLATIONS RESOLVED

Last Inspection

1st Inspection

2nd Inspection

3rd Inspection

4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
Alarm Test	Craig Hill	Partial	Friday, May 20, 2022
Corrective Action Required:			
1	Add horn strobe to AV classroom. Change horn strobe above FDC. North East Fire door 1st floor was not hooked up to the system. Relabel each device when being reported in the system.		

Alternate Protection Systems Inspection Not Required Friday, August 26, 2022

Sprinkler - Hydrostatic Test Craig Hill Partial Tuesday, April 19, 2022

Corrective Action Required:
1 System 1 & 4, 1st floor A&B, 2nd floor A&B Passed

Sprinkler - Flow Test Craig Hill Partial Friday, May 20, 2022

Corrective Action Required:
1 Label sprinkler room door.
Install sprinkler spare head box with heads and wrench.
Missing one way check valve on the base of the riser.

Sprinkler - Hydrostatic Test Craig Hill Partial Thursday, May 19, 2022

Corrective Action Required:
1 2nd Floor C Building and 1st Floor C & D Building Passed

Sprinkler - Hydrostatic Test Craig Hill Passed Friday, July 15, 2022

Alarm Test Craig Hill Failed Friday, July 15, 2022

Corrective Action Required:
1 Science Rooms
The emergency gas shutoff for these rooms were not tested, as they were not ready.
Each of these rooms is required to have a fire blanket.

Pre-Final Walk Through

1. North side West emergency egress light was not operational
2. East side North emergency egress light was not operational
3. Main entrance emergency egress light was not operational
4. South music room emergency egress light was not operational.

Alarm Test

1. All fire doors need to be tested again.
2. Cool down rooms still need to be tested.
3. Everything South of the South 2hr fire wall needs to be tested again.

Water flow.

1. Label sprinkler room door
2. Install sprinkler spar head box with heads and wrench

Sprinkler - Flow Test Craig Hill Passed Friday, July 15, 2022

Alarm Test Jim Eden Passed Friday, August 26, 2022

Sprinkler - Flow Test	Jim Eden	Passed	Monday, July 25, 2022
Fire Line - Hydrostatic Test	Jim Eden	Passed	Monday, July 25, 2022
Occupancy Inspection - Fire	Craig Hill	Temporary C of O	Thursday, August 11, 2022

Corrective Action Required:

1. Provide bollards around hydrant SE corner of the building.
2. Provide Knox padlocks on gates.
3. Repair door closer on 2nd floor A206.
4. Replace Knox Box by elevator with an Elevator Knox Box

None of these items will prevent having kids in the building. Fire is good with a TCO.

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
August 26, 2022	Craig Hill	<input type="checkbox"/> Yes <input type="checkbox"/> No	