

Professional Service Industries, Inc. 2828 South 44th Street

Phone: (913) 310-1600 Fax: (913) 310-1601

## **Concrete Field Report**

**CORE STATES GROUP** 

3039 PREMIERE PARKWAY, SUITE

700

DULUTH, GA 30097

Project: CHASE BANK-LEE'S SUMMIT

LEE'S SUMMIT, MO

Kansas City, KS 66106

CC: C FAIRBANKS CHRIS DIAMOND GREG HELLBUSCH

J SANCHAZ

S KESHETTY SUNIL DUBEY

JOSE SANCHEZ L MCKINZY

These test results apply only to the specific locations and materials noted and may not represent any other locations or elevations. This report may not be reproduced, except in full, without written permission by Professional Service Industries, Inc. If a non-compliance appears on this report, to the extent that the reported non-compliance impacts the project, the resolution is outside the PSI scope of

Report No: FC:03533627-41

Issue No: 1

Approved Signatory: William Odell (Senior Project Manager) 8/24/2022

## **General Field Data**

Technician: Darian Lopez Test Date: 8/22/2022

Weather:

Test Results										
	Set No.	# Spec.	Ticket	Batch Time	Unload Time	Cubic Yards Placed	Slump (in)	Air Content (%)	Air Temp. (°F)	Concrete Temp. (°F)
	03533627-41-C1	5	338261	10:01	11:10	3.0	2.00	5.0	79	86

## **Location & Remarks** General Location: Curb Set No. Remarks Location 03533627-41-C1 20 ft North of northeast corner of building

Mix Data									
Set No.	Supplier	Mix	Design Strength (psi)						
03533627-41-C1	Geiger Ready-Mix	kc4kbdm20q	4000						

Notes	Remarks
1. Applicable ACTM standards upless otherwise indicated: Clump: C142: Air Content: C221:	

Temperature: C1064; Sampling: C172; Unit Weight: C138; 2. Specimen(s) prepared to ASTM C 31