

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213808
Address: 3817 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Patrick Schonfeldt	Not Ready	Wednesday, November 02, 2022

Corrective Action Required:

1	Misc	11/2/22 - CORRETIONS NOT ADDRESSED, FEE ADDED
---	------	---

- cover plate should be flush with surface at kitchen wall switch (see switch plate right of laundry door offset with tile)
- provide security screws basement walkout, (2) 3" screws at each hinge and (2) 3" screws at strike plate
- basement light fixture porcelain broke
- seal penetrations in siding, seal across top of AC disconnect and meter can
- sod cannot be less than 6" from siding, see rear of house
- (2) 1/2" through bolts required at each post/beam connection at deck

Comments: