

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215290
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	Eric Sharp	Partial	Tuesday, November 08, 2022

Informational:

1 Misc

No erosion issues to report on the job site today. RP 3-23-22

Informational:

2 Misc

Another rain day, still no erosion issues to report. RP 3-24-22

Informational:

3 Misc

Rain day, no major erosion control issues. 7/25/22 ES

Informational:

4 Misc

No erosion issues currently, but missing erosion control measures due to sidewalk being installed and backfilled. 8/1/22 ES

ESS installed straw wattles behind sidewalk after backfilling. 8/8/22 ES
Also spoke with Codi about putting blocks behind gutter buddies at inlet boxes. 8/8/22 ES

Erosion control measures installed and functioning. Spoke with Codi again about blocks behind gutter buddies at inlet boxes. 8/15/22 ES

Erosion control measures installed, intact, and functioning. Still need blocks behind gutter buddies at inlet boxes on Black Twig Cir and Lowenstein Dr. 8/22/22 ES

Codi removed gutter buddies from Lowenstein Dr, with exception to the

furthest west large inlet. At this location and along the western edge of Black Twig DR he put cinder blocks behind gutter buddies. 9/9/22 ES

Vegetation is well established along Lowenstein Dr. leaving straw wattles in place, but gutter buddies have been removed. 9/16/22 ES

Only wattles remain along Lowenstein and western Black Twig cir. Vegetation is well established. 9/26/22 ES

Wattles remain in place along Lowenstein Dr and western Black Twig cir. No erosion issues noted. 10/3/22 ES

Erosion control measures installed, intact, and functioning. 10/10/22 ES

Erosion control measures installed, intact and functioning. 10/18/22 ES

Erosion control measures installed, intact, and functioning. 11/7/22 ES

Comments: