



FIRE DEPARTMENT

Prevention Division
(816)969-1300

PLAN REVIEW CONDITIONS

November 10, 2022

SAINT LUKES EAST HOSPITAL
901 E 104TH ST MAILSTOP 900N, KANSAS CITY MO 64131
KANSAS CITY, MO 64131

Permit No: PRCOM20225443
Project Title: SAINT LUKES EAST - PULMONARY CLINIC PHASE 2
Project Address: 20 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Parcel Number: 52440044000000000
Location: SAINT LUKES HOSPITAL OF LEES SUMMIT LOTS 1 & 2---LOT 1
Type of Work: ALTERATION COMMERCIAL
Occupancy Group: INSTITUTIONAL, INCAPACITATED
Description: renovation of existing MOB therapy space into therapy gym and exam spaces

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Building Plan Review

Reviewed By: Joe Frogge

Approved with Conditions

1. 2017 NEC Article 517.13 Grounding of Receptacles and Fixed Electrical Equipment in Patient Care Spaces. Wiring in patient care spaces shall comply with 517.13(A) and (B).
 - (A) Wiring methods. All branch circuits serving patient care spaces shall be provided with an effective ground-fault current path by installation in a metal raceway system, or a cable having a metallic armor or sheath assembly. The metal raceway system, metallic cable armor, or sheath assembly shall itself qualify as an equipment grounding conductor in accordance with 250.118.
 - (B) Insulated Equipment Grounding Conductors and Insulated Equipment Bonding Jumpers.
 - (1) General. The following shall be directly connected to an insulated copper equipment grounding conductor that is clearly identified along its entire length by green insulation and installed with the branch circuit conductors in the wiring methods as provided in 517.13(A).
 1. The grounding terminals of all receptacles other than isolated ground receptacles.
 2. Metal outlet boxes, metal device boxes, or metal enclosures.
 3. All non-current-carrying conductive surfaces of fixed electrical equipment likely to become energized

that are subject to personal contact, operating at over 100 volts. (see code for exceptions)

(2) Sizing. Equipment grounding conductors and equipment bonding jumpers shall be sized in accordance with 250.122.

Action required: Comment is for informational purposes. To be field verified.

Fire Plan Review

Reviewed By: Ben Hicks

Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. .A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Action Required: Acknowledged deferred submittal. Submit shop drawings to Lee's Summit Fire Dept.

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Action Required: Acknowledged deferred submittal. Submit shop drawings to Lee's Summit Fire Dept.

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Action Required: Call 816-969-1300 to schedule testing

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.