



November 3, 2022

Pat Cochran Concrete

Re: 4824 NE Jamestown Drive
Lot 122 Monticello
Lee's Summit, MO
PRRES2021352

Apex Engineers, Inc. observed the deck piers holes for the house under construction at the above referenced address.

One 12" diameter pier was drilled a minimum of 3'-0" in depth to competent soil bearing and found to be in compliance with the on-site approved foundation print.

Our firm recommends approval of the deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,
Apex Engineers, Inc.



Stephen Fitch
Inspections Manager

Clayton J. Hess, P.E.
Principal

