# Architect's Supplemental Instructions Narrative

Project	LSR7 Robotics, GiC and Physical Education - LSHS	ASI Number	One (001)
Project No	0121-0100	Issue Date	November 11, 2022
Owner	Lee's Summit R-7 School 301 Tudor Road Lee's Summit, MO 64086	Contract Date	
Architect	Multistudio 706 Massachusetts St Lawrence, KS 66044	Contractor	Newkirk Novak 11200 W 79 <sup>th</sup> St Lenexa, KS 66214

# To All Bidders:

This Architect's Supplemental Instructions forms a part of the Contract Documents and modifies the original Bidding Documents dated: September 9, 2022, and all subsequent addenda. Receipt of this Architect's Supplemental Instructions must be acknowledged in the space provided in the Bid Form.

## 1. Changes to Civil Drawings

- A. COOO-C General Layout Sheet
  - i. Added sheet to document set.
- B. C600-C Demolition Plan
  - i. Added erosion control measures.

# 2. Changes to Architectural Drawings

- A. G001-C Index of Drawings & General Project Notes
  - i. Added sheet COOO-C General Layout Sheet
- B. G100-C Code Review
  - i. Removed reference to "IEBC 2018" under Adopted Codes.
- C. G101-C LSHS Code Plan Building D & E
  - i. Existing CMU wall between Robotics and shop space to the North shown as 2hr
  - ii. Added note to infill all penetrations to retain 2hr rating.
  - iii. Added note for doors D101.1 and D102.1 to be 90min doors.

#### D. AS100 - Architectural Site Plan

- i. Added hatched region to indicate extents of existing equipment pads adjacent to building D & E.
- ii. Added notation to indicate extent of existing chain link fence enclosure around existing ground mounted mechanical units.
- iii. Added dashed line to indicate extent of chain link screening fencing (w/ vinyl slat infill).
- E. A020-C Exterior Enclosure Types, Door Schedule, Door Types
  - i. Revised doors D101.1 and D102.1 to 90min. doors.
- F. A201-C Exterior Elevations
  - i. Details A1, A12, F1 and L1: Added color finish of exterior metal panels.

### **End of Narrative**