

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20221225
Address: 1900 NE PARK RIDGE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Wednesday, November 23, 2022

Corrective Action Required:

1	Misc	-Only one grounding conductor connection at each grounding clamp -Ufer grounding electrode conductor shall be run continuously and connected to the outside service disconnect per code -Provide a 4-conductor SE cable feeder to the basement sub-panel, with the insulated grounded conductor for the grounded bus bar and bare conductor for the grounding bus bar -Secure all wiring within 12" of sub-panel
---	------	---

Comments: