



December 14, 2022

Pat Cochran Concrete

Re: 2506 Southwest Tracker Lane
Lot 127, Hook Farms
Permit # PRRES20224900
Lee's Summit, MO

Apex Engineers, Inc. observed the deck piers holes for the house under construction at the above referenced address.

Three (3) 24" diameter piers were drilled a minimum of 3'0" in depth to competent soil bearing and found to be in compliance with the on-site approved foundation print.

Our firm recommends approval of the deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the drilled conditions and pier bearing verification. These conditions may be altered over time and/or with changes in the weather, of which could require further excavation and/or re-drilling to provide adequate support at the base of the piers. Therefore, if changes occur that could affect any of the recommendations given in this report, Apex Engineers, Inc. shall be called back and allowed to re-evaluate our previous recommendations and/or conclusions. If changes in the condition of the site occur and Apex Engineers, Inc. is not allowed the opportunity to re-evaluate the site to respond to any of these changes, our firm cannot be responsible for the effect of any of the conditions that differed from those reported herein.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,
Apex Engineers, Inc.

Chris Walker
Engineering Technician

Clayton J. Hess, P.E.
Principal

