

SCOPE OF WORK DETAIL: Refer to all attachments in ORCA for specific requirements.
Specific Requirements: Reach info: Bill Coday 816-803-4924 [/wc7681@att.com](mailto:wc7681@att.com). Please update via email with what is placed and upon finishing project. All work to be done as shown on work prints unless otherwise noted here in scope of work detail. Final walk through or pics required for final billing. All changes must be pre-approved prior to work being done (Codes and Cost w/ email approval from LCE).

Project Number: A02HCZA

| | |
|-----------------------------|--|
| Project Name: | KSCYMO41 |
| Project Description: | ADD-BUS-BBF-EXT-EE4160-ROUTE1; EMUX FIBER CABLE |
| Project Notes: | <p>NATURE OF NECESSITY: CABLE RELIEF FOR 500FBR EMUX FIBER ALONG NE TOWN CENTER BLVD .</p> <p>What: PLACE 4939FT OF 144F NORTH FROM HH [15635810] TO HH [15635681] AND ADVANCE 500FBR, 229-288 TO THE HH.</p> <p>WHERE: ADDRESS / WORK LOCATION: , NEAR 500 NE COLBERN CITY / STATE: LEES SUMMIT MO WC NAME: LEES SUMMIT NPANNX: 816524 RT / TAX / CO ALC: 4 / AV009 / EE4160</p> <p>WHY: THIS CABLE NEEDS RELIEF IN ORDER TO DISTRIBUTE EMUX FIBER STRANDS.</p> <p>WHY THIS WAY: PLACING CABLE IS NECESSARY TO USE EMUX FIBER STRANDS. PLACING 144F DUE TO EXISTING BUSINESSES AND GREENFIELD AND THIS WILL ENABLE EACH BUSINESS TO HAVE AT LEAST 4 TO 6 STRANDS OF EMUX FIBER FOR ORDERS.</p> <p>WHY NOW: THIS AREA HAS HAD MANY ASE ORDERS. NSN200784800 IS MOST RECENT SPLICING COMPLETE ECD: 6/13</p> |
| | |