



7007 COLLEGE BLVD, SUITE 415
OVERLAND PARK, KANSAS 66211

P 913 + 498 - 1550
F 913 + 498 - 1042

DRAWING CHANGE NARRATIVE

PROJECT:	Paragon Star – Building 2 Shell	TO:	City of Lee's Summit
PROJECT #:	19050.01	ATTN:	Joe Frogge
DATE OF ISSUANCE:	06.02.2022	PERMIT #	PRCOM20192646

DESCRIPTION:

The following items have been modified to reflect changes to the Permit documents dated 06.02.2022 (clouded and tagged as Addendum 1)

Addendum 2 dated 09.27.22

A0.03 – Architectural Site plan was revised to reflect dimension discrepancy w/ Civil plans.

A0.04 – Trash enclosure layout was revised; added sheet A0.06. *(This design is pending VE design changes and will be revised and resubmitted for approval at a later date.)*

A0.07 – Enclosure was added to disguise all gas meters, which altered the location of electrical room 107. This metal panel wall was presented as part of the elevations that were reviewed and approved by the DRC.

A0.11 – Reflects the shift in location of Electrical 107.

A1.01 - Reflects the shift in location of Electrical 107.

A1.02 - Reflects the shift in location of Electrical 107.

A4.01 – added note to clarify Awning construction, added block type for Trash enclosure *(This design is pending VE design changes and will be revised and resubmitted for approval at a later date.)*

A5.01- A5.09 – Revised wall section graphics to show headers more accurately at glazing.

A6.01 – A6.07 – Revised stair stringer dimensions after final coordination with Structural drawings.

A8.01 – Overhead door added for trash enclosure *(This design is pending VE design changes and will be revised and resubmitted for approval at a later date.)*

ASI-01 dated 01.20.23

A0.01-A3.02 – All Architectural plan and roof plan sheets were revised to reflect alternate elevator layout. Basis of design was changed to a slightly larger Otis model, ilo the previously spec'd Kone.

A2.01 – Door swing in restrooms was revised to comply with ADA 2010.

A0.03 – Architectural Site plan was revised to reflect dimension discrepancy w/ Civil plans.

A6.01-A6.07 – Main lobby stair guardrail dimensions had minor adjustments for constructability, after feedback from the subcontractor. Elevator plans and sections were modified to reflect the new elevator model.

Structural and MEP drawings were revised to reflect the architectural changes described above. Changes are considered to be minor, for coordination purposes.

ASI-02 dated 02.01.23

This was a follow-up release to ASI-01, clarifying wall tags and dimensions for coordination purposes.

ASI-03 dated 02.14.23

This set included structural revisions only; small steel columns were added to support the perimeter headers at the lower level glazing.

ASI-04 dated 03.10.23

This set included Plumbing and electrical revisions only. These included clarifications for subcontractors and reflects final coordination with civil.

(End Narrative)