



HD Engineering & Design

Solutions for all your engineering and design needs

April 28, 2022

Wood Brothers Construction
P.O. Box 553
Lee's Summit, MO 64063

Re: 3104 SW Summit View Trail

At your request, our firm visited the location listed above for which permit number PRRES20221108 has been issued. The sole purpose of our site visit was to verify the placement and termination of the drilled piers.

Our firm verified the excavation of 57 piers on 4/28/22. The piers were found to have a consistent 18 inch diameter over the full depth. The pier depths averaged 12-15 feet deep and terminated on original shale in compliance with the pier design provided. In total, our firm verified 57 piers and approved 57 piers for the placement of concrete.

This report has been prepared for the exclusive use of our client for specific application to the project discussed and has been prepared in accordance with generally accepted engineering practices. No warranties, either expressed or implied, are intended or made.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please contact us.

Very truly yours,
HD ENGINEERING & DESIGN, INC.

Paul Jaron Hoegler, E.I.T.



THIS DOCUMENT CONTAINS
COPYRIGHTED MATERIAL AND
CONFIDENTIAL INFORMATION
BELONGING TO HD ENGINEERING.
UNAUTHORIZED USE, DISCLOSURE,
DISSEMINATION, OR DUPLICATION OF
ANY OF THE INFORMATION
CONTAINED HEREIN MAY RESULT IN
LIABILITY UNDER APPLICABLE LAW.

STRUCTURAL REVIEW
HD ENGINEERING & DESIGN
HD: 43348 DATE: 4/28/2022