

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20231586
Address: 3433 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Kyle Beard	Failed	Thursday, August 17, 2023

Corrective Action Required:

1 Miscellaneous
Correction

- Front porch hand rail is to high, code is a height of 34 to 38 inches from nose of step
- Kitchen sink needs a anti hammer valve installed
- Utility room needs anti hammer valves installed
- Vertical boards above interior garage door need to be sealed at the ceiling
- Seal all exterior penetrations

Comments: