



www.pennysconcrete.com
An Equal Opportunity Employer

PENNY'S

CONCRETE, INC.

23400 W. 82ND STREET
SHAWNEE MISSION, KANSAS 66227-2705
DISPATCH: (913) 441-4197 OFFICE (913) 441-8781
(800) 322-9710 (800) 524-6474



American Concrete Institute
Certifications



Certifications

KANSAS
DEPARTMENT OF TRANSPORTATION
Certifications

PLANT 03	DATE 07/12/2011	ACCOUNT ALLCR	TRUCK 0101	DRIVER NAME BRIAN HALL	TICKET # 3056093
CUSTOMER NAME ALLCRETE			ADDITIONAL DIRECTIONS AND/OR SPECIAL INSTRUCTIONS **HOLD 2GAL PER YD**3: 435 EAST- 470 EAST - DOUGLAS SOUTH - SYCAMORE EAST - BACK TO NORTH PASTBANK MIDWEST ****4: I- 70 WEST, 470 SOUTH/WEST - DOUGLAS SOUTH- JOB IS JUST SOUTH OF SKYLINE E		
JOB ADDRESS 1255 NE DOUGLAS - LEES SUMMIT, MO			NOTE: ALL DRIVERS MUST WEAR A HARD HAT, SAFETY GLASSES, STEEL TOE BOOTS, AND SAFETY VEST ON EVERY JOB!		
ORDER # 125			PO# OR JOB#	APPLICATION EXTFW	ZONE CODE MAR
PREVIOUS TRUCK			SLUMP 4		
QTY.	UNIT	PRODUCT	DESCRIPTION	ORDERED	DELIVERED
4.50	CYDS	AS6425G4	KCMMB 4K 25% .44	4.5	4.5
1.00	ea	FUELINV	FUEL SURCHARGE - PER I	0	

LEAVE PLANT	ARRIVE JOB	START UNLOAD	FINISH UNLOAD
LEAVE JOB	ARRIVE PLANT	TEST CYLINDERS TAKEN <input type="checkbox"/> YES <input type="checkbox"/> NO	BEFORE H2O ADDED <input type="checkbox"/> YES <input type="checkbox"/> NO

PURCHASER OR HIS AUTHORIZED REPRESENTATIVE ACCEPTS RECEIPT OF THIS LOAD OF MATERIAL AND HAS INSTRUCTED THE DRIVER TO ADD WATER AS FOLLOWS: yds gal yds gal yds gal yds gal

SUBTOTAL

TAX

TOTAL

GRAND TOTAL

CAUTION! Cement powder or freshly mixed concrete, grout or mortar may cause skin injury. Avoid contact with skin and wash exposed areas promptly with water. If any cement powder or mixture gets into the eyes, rins immediately and repeatedly with water, and get prompt medical attention. Keep children away from all freshly mixed cement products. MSDS on reverse side.
ANY WATER ADDED TO MIX ON THE JOB WILL BE AT THE PURCHASER'S RISK

DELIVERY AGREEMENT: This purchase agreement is for delivery to the curb line. In the event Purchaser requests delivery beyond the curb line, the Purchaser hereby assumes liability for damages to sidewalks, driveway all other property, and personal injury. Purchaser hereby agrees to indemnify and hold the Seller harmless against all liability, loss or expense incurred as the result of such delivery. If ground conditions beyond the curb line are inadequate for heavy truck travel, and as a result of this condition the truck requires towing, towing will be at the customer's expense.

PRODUCT PERFORMANCE: All concrete sold on a basis of compressive strength, air-entrainment, slump, temperature, density and or yield must be sampled at the mixer truck discharge in accordance to ASTM C172 and tested according to the applicable ASTM testing standards. Compressive strength: ASTM C31 & ASTM C39; air content: ASTM C231 or ASTM C173; Slump: ASTM C143; Temperature: ASTM C1064; density and or yield ASTM C138. Slump and air-entrainment variances in accordance to ASTM C94 are applicable. Unless identified in writing, no other condition of sale shall apply. Customer assumes all responsibility for the placement consolidation, curing, and protection of all concrete after delivery to the curb line. The placement, consolidation, curing, and protection of all concrete can greatly affect its performance. The seller is not responsible for an product performance after placement is made by the customer.

ADDITIONAL INFORMATION: Ambient conditions may produce rapid evaporation of moisture from the concrete surface. As a result, plastic shrinkage cracking may occur. Precautions should be taken. Drying shrinkage is an inherent, unavoidable property of concrete and precautions should be taken to minimize random cracking. Control joints must be properly constructed with reference to location, spacing, depth and timing. Materials hereby sold become property of purchaser at point of origin. The purchaser shall in no event accept deliveries of materials not in accord with the agreement of the parties, but such materials shall be refused by the purchaser and returned to the seller with a written statement of the reason for the refusal thereof. No cancellation accepted after concrete has been batched.

MSDS and Lien Law information on reverse side.

RECEIVED IN GOOD CONDITION BY

X

CUSTOMER SIGNATURE

PRINTED NAME

TITLE

NO WARRANTY IMPLIED OR EXPRESSED ON PRODUCT

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat	Trim
ROCKGMKC	1614 lb	7372 lb	7375 lb	+	0.04%	1.50% M	13 gl	
SANDFAA	1320 lb	6041 lb	6100 lb	+	0.98%	1.69% A	12 gl	
CEMENT	450 lb	2025 lb	2040 lb		0.74%			
SLAG	150 lb	675 lb	685 lb	+	1.48%			
WREDUCE1	30.00 oz	135.00 oz	135.00 oz		0.00%			
AIR1	5.30 oz #	23.85 oz	24.00 oz		0.63%			
WATER	28.0 gl #	100.9 gl	101.0 gl		0.12%		101.0 gl	gl

Actual Num Batches: 1 Manual 11:56:55
Load 17053 lb Design W/C: 0.441 Water/Cement: 0.437 T Design 142.7 gl Actual 126.2 gl
Total: Water:
Slump: 4:00 in Water in Truck: 0.0 gl Adjust Water: 0.0 gl / Load Trim Water: 0.0 gl / CYDS