

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233906  
Address: 3340 NE RALPH POWELL RD, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Khanh Nguyen	Failed	Wednesday, November 29, 2023

Corrective Action Required:

1	Misc	-All materials within plenum space shall be non-combustible or shall have flame spread index not more than 25 and smoke develop index not more than 50. (Wood sheathing, plastic tubing, etc). Exceptions: IMC 602.2.1 -All low-voltage cables within plenum space shall be plenum-rated -Support MC cable to wire with a listed device -Support low-voltage cables off ceiling grid in a workmanlike manner -Complete supply air ceiling registers -Support flexible duct off ceiling grids every 5 ft or less with min 1.5" straps -Secure MC cables within 12" of j-boxes; support MC at max 6 ft intervals
---	------	--

Comments: