

ADMINISTRATIVE OFFICE
P.O. BOX 50
LEAVENWORTH, KS 66048
(913) 772-4010



CONCRETE ORDERS
CENTRAL DISPATCH
(913) 281-0111

PURCHASED BY

CUSTOMER: Beemer Construction
CODE: 467
SALES TYPE: Utility
PROJECT #: 0
P.O. #

LOCATION

FINISHER: Carl
ADDRESS: Chipman Rd & Murray Rd
MAP PAGE: KC-AN40
291 & 50 Hwy - West to Chipman Rd - West to Murray (1st Left) - South to Bailey (3/4 miles)- Right to Job

DELIVERY

When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

K**DELIVERY PROFESSIONAL:** Bruce Rodgers**TRUCK NUMBER:** 0344

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
8:48 AM		9:09 AM					
FIELD TEST ON JOB SITE					ESTIMATED	WATER ADDED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	PER CUSTOMER	TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER

Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE		SLUMP	
3-Aug-2011		818		835111		BLOCKS		2.00 in	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE		AMOUNT	
2.00	2.00	2.00	558ACCA	A558-1-2.42					
2.00		0.00	99DC	NON-TAXABLE DELI					
2.00		0.00	CHILLWAT	CHILLED WATER-					
1.00		0.00	FUELCHRG	FUEL SURCHARGE					

For Deliveries Made In Missouri: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

For Deliveries Made In Kansas: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

SUBTOTAL**TAX****TICKET TOTAL****PREVIOUS TOTAL****ORDER TOTAL****LOAD**

PLANT: Lee's Summit, MO PLANT OPERATOR: Mike Burns

Slump		Water						Wat/Cem Ratio		Load Total Weight
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	
2 in	2 in	50.0 lb	0.0 lb	0.0 lb	56.4 gl	48.4 gl	2.0 gl	0.421	0.407	7740 lb
Material	Specific Gravity	Quantities			Percentage			Variance		Water
		Design	Required	Batched	Absorption	Moisture				
GRE_57	2.64	1776 lb	3567 lb	3530 lb		0.42% A		-0.58%		2 gl
SAND_H9	2.63	1288 lb	2647 lb	2780 lb		2.76% A		5.02% +		9 gl
HOL_I/II	3.15	558.0 lb	1116.0 lb	1115.0 lb				-0.09%		
AIR	0	1.40 /C	15.62 oz	16.00 oz				2.41%		
WATER	1	235.00 lb	.00 lb	.00 lb						
HOT	1	100.00 % #	332.96 lb	314.00 lb				-5.69% <		37.70 gl

NOTES

DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

private concrete blocks for future structure

Pmt Amount

Pmt Method

DP Initials

X