



Statement of Special Inspections

Project Address: 1020 NW Pryor Rd, Lees Summit, MO 64081 Project Name: 30Hop Streets of West Pryor - Shell Building

In accordance with Chapter 17 of the 2018 International Building Code, and all other applicable codes and referenced standards relevant to the project, the following areas of work require special inspection:

- ☒ **Inspection of Wood Construction per 1704.2 and 1705.5 (Shear Walls)**
- ☒ **Inspection of Steel Construction per 1704.2 and 1705.2**
 - ☒ **Inspection of Steel per 1705.2**
 - ☒ Verify materials of high-strength bolts, nuts, and washers
 - ☒ Inspection of high-strength bolting
 - ☒ Verify materials of structural steel
 - ☐ Inspection of welding
 - ☐ Inspection of steel frame joint details for compliance with approved construction documents
 - ☒ **Inspection of Concrete per 1705.3 and Table 1705.3**
 - ☒ Inspection of reinforcing steel, including prestressing tendons and placement
 - ☐ Inspection of reinforcing steel welding
 - ☒ Inspection of bolts to be installed in concrete prior to and during placement of concrete
 - ☒ Verify use of required design mix
 - ☒ Sample fresh concrete for slump, air content, and fresh concrete temperature at time of making specimens for strength tests
 - ☐ Inspection of concrete and shotcrete placement for proper application techniques
 - ☐ Verify specified curing temperature and techniques are maintained
 - ☐ Inspection of pre-stressed concrete
 - ☐ Inspection of erection of pre-cast concrete
 - ☐ Verify in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms from beams and structural slabs
 - ☐ Inspection of helical pile foundations
 - ☒ **Inspection of Masonry per 1705.4**
 - ☐ Empirically designed masonry, glass unit masonry, and masonry veneer in Risk Category IV
 - ☒ Inspection of Wood per 1705.5
 - ☒ Inspection of Soil Conditions per 1705.6 and Table 1705.6
 - ☐ Inspection of Deep Driven Foundations per 1705.7 and Table 1705.7
 - ☐ Inspection of Cast in Place Deep Foundations per 1705.8 and Table 1705.8
 - ☐ Inspection of Seismic Resistive Materials per 1705.14
 - ☐ Inspection of Mastic and Intumescent Fire Resistance Coating per 1705.15
 - ☐ Inspection of Fire Resistance Penetrations and Joints per 1705.17
 - ☐ Inspection of Smoke Control Systems per 1705.18
- ☐ **Other special inspections as required by any adopted code or referenced standard relevant to the project:**
(Note inspection type and code citations in spaces provided below)



Schwerdt Design Group, Inc.
2231 SW Wanamaker, Suite 303
Topeka, KS 66614
Office 785.273.7540

Design Professional in Charge:

Prepared By: Schwerdt Design Group, Inc. MICHAEL K. HAMPTON

Design Firm: Schwerdt Design Group, Inc.

Missouri License #: 2008027042

Telephone #: 785-273-7540

Email Address: MKH@sdgarch.com

Signature: _____ Date: 01/19/24

Seal:

