

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20235952  
Address: 1932 SW MERRYMAN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Kyle Beard	Failed	Monday, February 05, 2024

Informational:

1	Miscellaneous Correction	Erosion control is in place at the time of sewer inspection. Full erosion control must be maintained until full CoFO
---	--------------------------	--

Partial Correction:

2	Miscellaneous Correction	Erosion control is damaged and not effective at the front of the lot. Dirt and gravel is in the street. Clean street and repair or replace damaged erosion measures. Full erosion control must be maintained until CoFO. 01/29/24 KBEARD
---	--------------------------	---

Partial Correction:

3	Miscellaneous Correction	Erosion control is damaged and not effective at the front of the lot. Dirt and gravel is in the street. Clean street and repair or replace damaged erosion measures. Erosion control is needed across the street where the plumbers left a mound of dirt.
---	--------------------------	---

As Ethan and I discussed verbally at a earlier date, the storm drain in the backyard needs full erosion control so mud and debris does not enter it

Have full erosion control in place before scheduling any inspections. No inspections will be conducted until full erosion control is completed  
01/31/24 K.Beard

Corrective Action Required:

4	Miscellaneous	Full erosion control includes LOT ACCESS under Lee's Summit erosion
---	---------------	---

Correction

&sediment control standards. Have lot access addressed before scheduling any inspections

**Comments:**