



FIRE DEPARTMENT

**Prevention Division
(816)969-1300**

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20223975	Date:	April 03, 2024
Project Title:	WHATABURGER M 150 HWY	Applicant:	
Location:			
204 SW M 150 HWY, LEES SUMMIT, MO 64082		MARMIC FIRE & SAFETY CO INC	
Type of Work:		PO BOX 1086	
Occupancy Group:	A-2	JOPLIN, MO 64802	
Description:	NEW FAST FOOD RESTAURANT	Primary:	(417) 623-3584
WITH DRIVE-THRU			
Construction Type:	Type VB (Unprotected)		
Map Page:			

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

**Released for Construction
with Conditions**

1. The system shall be tied to the buildings fire alarm system.
2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Provide supporting design documents (pre-engineered) documents prior to scheduling a test.

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule test.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.