



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113089, Building Permit - Commercial
Address: 930 NW BLUE PKWY, Unit:V, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Failed	Thursday, August 25, 2011

Corrective Action Required

1	MISC	SPACING OF ROOFTOP PIPING SUPPORT BLOCKS: ADD ONE NEAR EACH OF TWO 90's
---	------	---

Corrective Action Required

2	MISC	IFGC 404.8: EXPOSED METALLIC PIPING MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS.
---	------	--

In-wall Inspection	John Borns	Passed	Thursday, August 25, 2011
---------------------------	------------	--------	---------------------------

Gas Service Inspection - Commercial	John Borns	Not Ready	Thursday, August 25, 2011
--	------------	-----------	---------------------------

Corrective Action Required

1	MISC	LSCO 7-608: GAS PIPING PRESSURE TEST BELOW LEE'S SUMMIT 10 PSI REQUIRED MINIMUM
---	------	---

Corrective Action Required

2	MISC	ADDRESS IDENTIFICATION OF GAS SERVICE ENTRY: WHERE TWO OR MORE SERVICES ARE GROUPED HANG ADDRESS-STAMPED MEDALLIONS ON LOAD SIDE PIPES
---	------	--

Comments: OK TO COVER WHEN READY WALL FRMING AND IN-WALL SYSTEMS