

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20241652  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Friday, April 05, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-Only one grounding electrode conductor for each grounding rod clamp</li><li>-Grounding rods must be fully driven down into soil</li><li>-Secure on-ground raceways in place. Put rock or soil onto it</li><li>-Install proper size breakers for conductor ampacity</li><li>-Connect the grounding electrode conductor inside the service disconnect to the service grounded bus bar (middle bus bars)</li><li>-Provide a grounded neutral feeder conductor to trailer disconnect; isolate the neutral conductors from the equipment grounding conductors; bond the enclosure</li><li>-Remove the bonding screw from the neutral bus bar; connect the feeder equipment grounding conductor to the EGC bus bar where the grounding electrode conductor is connected to</li></ul>
---	------	---

**Comments:**