

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233168
Address: 2130 SW RUTHERFORD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Failed	Friday, April 19, 2024

Corrective Action Required:

1	Miscellaneous Correction	Silt fence by the street is torn and blown down in areas. Repair or replace damaged silt fence for proper erosion control. Full erosion control measures must be maintained until CofO
---	-----------------------------	--

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.
---	----------------------------	--

- Remove gravel from street
- Spread gravel from street to garage
- Repair or replace missing and damaged silt fence

Full erosion control measures shall be in place within 2 business days or a stop work will be issued

Comments: