

by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

**Action required:** All life safety systems shall be tested and operable be calling for a final inspection. Call (816) 969-1300 to schedule alarm and sprinkler tests.

*Response: Acknowledged.*

4. 2018 IFC 906.2- General requirements. Portable fire extinguishers shall be selected, installed and maintained in accordance with this section and NFPA 10.

**Action required:** Provide a minimum of two, 2A,10B,C foire extinguishers near the front and back doors. Verified at inspection.

*Response: Three fire extinguishers are shown on A005. It is understood that final placement will be verified at inspection.*


#### **Building Plan Review**

7. 2018 IMC 602.2.1 Materials within plenums. Except as required by Sections 602.2.1.1 through 602.2.1.5, materials within plenums shall be noncombustible or shall be listed and labeled as having a flame spread index of not more than 25 and a smoke-developed index of not more than 50 when tested in accordance with ASTM E84 or UL 723. (see code section for exceptions)

**Action required:** Either provide specific plumbing pipe material schedule or remove plastic options from specification sheet MP000. 04/29/24 – It is our interpretation that this situation is indeed a plenum. Amend plans to comply.

*Response: Materials on spec sheet MP000 have been revised to comply with the requirements of plenums.*

This concludes our response to your comments. Please feel free to give us a call should you have any additional questions or concerns.

  
Henry C. Klover  
President

CC: Lily Mantych, Kevin Goebel  
Attachments: MP000  
Klover project #: 23060.003



Date Signed

APR 30 2024