

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Devon Perry	Partial	Tuesday, May 21, 2024

Informational:

1 Misc

5-20-24 DP. ESS was onsite today to push the casing for SS line A under Colbern Rd. They had to cut more of the abandoned 8" water main. There was a constant stream coming out of the pipe. I called the water department out to assist and they couldn't get it completely stopped. They broke the nut off of the top of the valve. ESS had a HI-MAX cap on site and installed that on the end of the 8" pipe to stop the small water flow. Sent pictures and videos to Brent. I believe it is on CIP's Colbern road improvement plans to remove most of that pipe. If the valve doesn't get fixed, I suggested to Brent that the 8" gets removed from the TEE and capped. The valve that is leaking is valve #58

Comments: