



# Proofroll Inspection

Alpha Omega Geotech, Inc  
1701 State Avenue  
Kansas City, KS 66102  
Phone: 913-371-0000

Client:  
Tailor Made Exteriors  
1610 SE Hamblen Rd  
Lee's Summit, MO 64081

Project:  
230445  
TM Fieldhouse  
1600 SE Hamblen Rd  
Lees Summit, MO 64081

**Date:** 02/19/2024

**Inspector:** Jacob Smith

**Temperature (F):** 52

**Weather:** Partly Cloudy

## OBSERVATIONS

**Location:** Building pad north of existing building

**Equipment Used:**

Cat scraper, empty. Approximate weight, 25-30 tons

**Description Of Subgrade:**

Dark brown/brown with traces of red. Fatty clay

**Acceptance of Subgrade:** No

**Description of Failure:**

Substantial pumping occurred with moderate to heavy rutting (6 to 12 inches in depth). Some areas were visibly over saturated. The South East corner and roughly center of pad on the north side where the two major areas.

**Remarks:**

Exact location of building pad edges have not been marked out at this time. Some wet areas May fall outside of that perimeter. I tested the site in its entirety as it was presented to me. Approximately 4 foot of cut still needed to take place, coming from the west edge of the site and moved to the east edge