



Footing Inspection

Alpha Omega Geotech, Inc
1701 State Avenue
Kansas City, KS 66102
Phone: 913-371-0000

Client:
Tailor Made Exteriors
1610 SE Hamblen Rd
Lee's Summit, MO 64081

Project:
230445
TM Fieldhouse
1600 SE Hamblen Rd
Lees Summit, MO 64081

Date: 05/15/2024

Inspector: Apex Engineers

OBSERVATIONS

Location of Footings Inspected: West footing line for the retaining wall

Plans Used: Structural

Drawing Number: NA

Type Of Footing Inspected: Spread Footings

Allowable Bearing Capacity (psf): 2500

Footing Excavation per Contract Documents: Yes

Reinforcing Steel Per Contract Documents: Yes

Discrepancy: No

Remarks: The footing reinforcement was placed per the schedule and details.