

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20114797, Building Permit - Commercial Address: 202 SE 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Underground John Borns Partial Monday, September 19, 2011

Electrical Inspection

- Commercial

Partial Correction

1 MISC

OK TO ENCASE AND COVER ONE 2" AND THREE 1" PVC SCH 40 CONDUITS + ONE TINNED COPPER GROUNDING CONDUCTOR FROM ATS TO GENERATOR LOCATION CONTINGENT ON ENGINEER CLARIFICATION THAT: 1) CONCRETE ENCASEMENT IS ACCEPTABLE ALTERNATIVE TO 36" BURIAL DEPTH AND 2) SEALTITE PROTECTION FOR BURIED GROUNDING CONDUCTOR APPLIES ONLY WHERE CONDUCTOR IS ABOVE GRADE.

Comments: