



FIRE DEPARTMENT

Prevention Division
(816)969-1300

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20242644	Date:	July 11, 2024
Project Title:	SUMMIT CHIROPRACTIC	Applicant:	
Location:			
3548 SW MARKET ST, LEES SUMMIT, MO 64082		BAMFORD FIRE SPRINKLER CO INC	
Type of Work:		5134 MERRIAM DR	
Occupancy Group:	B	SHAWNEE MISSION, KS 66203	
Description:	SUMMIT CHIROPRACTIC - OFFICE	Primary:	(913) 432-6688
EXPANSION OF CHIROPRACTOR			
Construction Type:	Type VB (Unprotected)		
Map Page:			

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

Released for Construction

1. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Stamped plans received 7/10/2024. Plans are to be submitted electronically to the City Portal at devservices@cityofls.net.

2. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

A visual inspection will be completed at the occupancy inspection.

3. 2018 IFC 901.6- Inspection, testing and maintenance. Fire detection, alarm and extinguishing systems shall be maintained in an operative condition at all times, and shall be replaced or repaired where defective. Not required fire protection systems and equipment shall be inspected, tested and maintained or removed.

The existing system shall have documentation of a current annual inspection. Verified at inspection.

4. Per Mark McKenzie, walls in rooms 109,106, and 107 are not full height.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.