



Footing Inspection

Alpha Omega Geotech, Inc
1701 State Avenue
Kansas City, KS 66102
Phone: 913-371-0000

Client:
Tailor Made Exteriors
1610 SE Hamblen Rd
Lee's Summit, MO 64081

Project:
230445
TM Fieldhouse
1600 SE Hamblen Rd
Lees Summit, MO 64081

Date: 07/09/2024

Inspector: Zaii Graves

OBSERVATIONS

Location of Footings Inspected: D@1-D@5.5

Plans Used: Structural

Drawing Number: S100

Type Of Footing Inspected:

Column Footings / Strip Footings

Allowable Bearing Capacity (psf): 1500

Footing Excavation per Contract Documents: Yes

Reinforcing Steel Per Contract Documents: Yes

Discrepancy: No

Remarks:

Penetrometer readings ranging from 1000-3500 psf. T probe penetrated approximately 2-6 inches in softest spots. Footings were not uniform throughout with some areas holding a little stand in water, was not recommended to pour. Was advised by owner and contractor that footings were okay to be poured anyway. *Viewed in general observation