



# Masonry Inspection

Alpha Omega Geotech, Inc  
1701 State Avenue  
Kansas City, KS 66102  
Phone: 913-371-0000

Client:  
Tailor Made Exteriors  
1610 SE Hamblen Rd  
Lee's Summit, MO 64081

Project:  
230445  
TM Fieldhouse  
1600 SE Hamblen Rd  
Lees Summit, MO 64081

**Date:** 07/12/2024

**Inspector:** Apex Engineers

**Weather:** Sunny

**Temperature (F):** 75

## OBSERVATIONS

**Location of Masonry Inspected:**

grid line 6.5 (est.) from A to D line from slab to 4'8" and south wall grid CID from 6 to 7 line

**Grouted Elevation:** 5 Feet to 9 Feet

**Plans Used:** Structural Plans

**Drawing No.:** NA

**Reinforcing Steel Per Contract Documents:** Yes

**Grout Placement per Contract Documents:** Yes

**Grout Temperature (F):** 50

**Discrepancy:** No

**Remarks:**

Masonry wall inspection at grid line 6.5 (est.) from A to D line from slab to 4'8" and south wall grid CID from 6 to 7 line at 4'8 to 9' elevation. Reinforcing steel and grout were placed per the plans and specifications. The grout was vibrated after placement.