



September 4, 2024

Pat Cochran Concrete

Re: 2759 SW 12<sup>th</sup> St  
Lot 137, Highlands Meadows  
Lee's Summit, MO  
Permit #: PRRES20242465

Apex Engineers, Inc. observed the preparation for the front stoop slab at the above-referenced address.

The front stoop will be suspended. The following discrepancies shall be addressed before the placement of concrete:

Note:

- Ledger board supporting the suspended stoop shall be replaced with treated lumber and fastened to the concrete foundation wall per the plans.

---

#### LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,

Nick A. Shifflett, E.I.T.  
*Field Engineer*

Clayton J. Hess, P.E.  
*Principal*

