



Masonry Inspection

Alpha Omega Geotech, Inc
1701 State Avenue
Kansas City, KS 66102
Phone: 913-371-0000

Client:
Tailor Made Exteriors
1610 SE Hamblen Rd
Lee's Summit, MO 64081

Project:
230445
TM Fieldhouse
1600 SE Hamblen Rd
Lees Summit, MO 64081

Date: 08/19/2024

Inspector: Zaii Graves

Weather: Cloudy

Temperature (F): 67

OBSERVATIONS

Location of Masonry Inspected: Approximately (C@13.8)-(A.9@15.8).

Grouted Elevation: 4 Feet to 8 Feet

Plans Used: Structural Plans

Drawing No.: S100

Reinforcing Steel Per Contract Documents: Yes

Grout Placement per Contract Documents: Yes

Grout Temperature (F): 73

Discrepancy: No

Remarks:

Start grout: 4ft

End grout: 8ft 7in

Verticals were examined as well as bond beam on top of doorway along A.9@15.8. Rebar properly placed along with grouting.