

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244656
Address: 1209 NE GOSHEN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Building Inspection - Residential	Khanh Nguyen	Failed	Tuesday, September 17, 2024

Corrective Action Required:

1	Misc	-Secure power cable in attic every 4.5 ft -The #3 generator cable conductors are only good for $115 \times 0.76 = 87$ amp when subjected to attic temperature. Install max 90 amp breaker for the generator
---	------	--

Comments: