



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114797, Building Permit - Commercial
Address: 202 SE 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Thursday, November 10, 2011

Corrective Action Required

1	MISC	OK TO ENCASE AND COVER ONE 2" AND THREE 1" PVC SCH 40 CONDUITS + ONE TINNED COPPER GROUNDING CONDUCTOR FROM ATS TO GENERATOR LOCATION CONTINGENT ON ENGINEER CLARIFICATION THAT: 1) CONCRETE ENCASEMENT IS ACCEPTABLE ALTERNATIVE TO 36" BURIAL DEPTH AND 2) SEALTITE PROTECTION FOR BURIED GROUNDING CONDUCTOR APPLIES ONLY WHERE CONDUCTOR IS ABOVE GRADE.
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Underground Electrical Inspection - Commercial	John Borns	Passed	Thursday, November 10, 2011
---------------------------------------------------------------	------------	--------	-----------------------------

Comments: ENGINEER LTR RECEIVED DATED 11/3/2011