

File



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O. BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

Permit #: PRCOM20114797, Building Permit - Commercial  
Address: 202 SE 3RD ST, LEE'S SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Monday, September 19, 2011

Partial Correction  
1 MISC

OK TO ENCASE AND COVER ONE 2" AND THREE 1" PVC SCH 40 CONDUITS + ONE TINNED COPPER GROUNDING CONDUCTOR FROM ATS TO GENERATOR LOCATION CONTINGENT ON ENGINEER CLARIFICATION THAT: 1) CONCRETE ENCASEMENT IS ACCEPTABLE ALTERNATIVE TO 36" BURIAL DEPTH AND 2) SEALTITE PROTECTION FOR BURIED GROUNDING CONDUCTOR APPLIES ONLY WHERE CONDUCTOR IS ABOVE GRADE.

Comments:

11/3/2011  
Modifications stated  
herein are accepted to  
the original design.

