

## **Third Party Inspection Report**

Inspector	Date	Time						
AL HERMANS	1/27/25	3:15 p m Permit Holder						
Company	Permit #							
SOCENGINEERING	PRRESZOZ46496	HIFE CONSY.						
Inspection Type	Address							
FOOTING	2734 SW HEARTZAND RA							
E-Mail Address	^							
alhermanses	dc-corp-com							
Instructions: This form must be completed when performing a third party inspection for any building								
permit in Lee's Summit. Submit form within 48 hours after inspection to the Development Services								
Department. If a subsequent inspection is performed by the City, this form must be submitted prior to								
that inspection being scheduled.								
Check all boxes that apply to the site conditions and the inspection being performed.								
Site Conditions:								
Plans stamped by the City on site with the plot plan included. (Copied plans are not acceptable)								
Erosion controls in place and maintained								
/ *Note: If these requirements are not met no inspection shall be performed or accepted by the City.								
Foundations and Footings:								
Foundation type and MBOE is equal to or above the plot plan								
Concrete encased electrode (ufer) ground installed (Location must be noted in comments)								
Foundation/Footing meets all City Code requirements and matches City approved plans or								
engineered design.								
Foundation Walls:								
Elevation is sufficient to achiev	e 2% slope away from structure							
No openings below the MBOE								
Concrete encased electrode (u	Concrete encased electrode (ufer) ground exposed							
Foundation wall meets all City Code requirements and matches City approved plans or engineered design.								



_				•			
L	ra	7 P	m		2	~	
г	10	31	11	ш		ᆂ	

Framing meets all City Code requirements and matches City approved plans or engineered design.

\*Note: Framing can only be covered after mechanical, electrical, and plumbing inspections have been passed.

## **Corrective Actions and Comments:**

Z VFERS 14' REAR OF LEFT FRONT CORNER C LEFT WALL. 14' REAR OF RIGHT REAR CORNER OF GARAGE @ RIGHT WALL.

I certify that I have inspected, tested, and checked the work performed, and I find the work to be compliant with all applicable City ordinances and approved building plans and site plans and that the all information in this form is both accurate and true.

Signature: Engineer/Architect Seal