

Photovoltaic System Permit Application and Checklist

M I S S O U R I — For Residential Systems* ≤ 15 kW					
Valuation: \$ 20600 (including parts & labor)					
Project Address: 1502 NORTHEAST HARDAGE CIRCLE, LESS SUMMIT, MISSOURI 64086					
Applicant's Company Name: BSE ELECTRICAddress: 2402 S 3rd street, Austin, TX					
Applicant's Contact: Olha Sosnovska Phone: 8189846488 Email: olha@brightsun.solar					
Installing Contractor's Company Name: Brighsun Energy Address: 31 Jorney #1, Aliso Viejo, CA 9265					
Installing Contractor's Contact: Paul Nizer Phone: Email: permits@brightsun.solar					
I, Olha Sosnovska have read the information below and acknowledge that all required documents have been provided. I understand that omissions in the required information will result in delays in the review process.					
Signature: Olha Sosnovska Date: 02/27/25					
How to complete this permit application:					
A . Fill out basic permit form per jurisdiction (this will either be an electrical or a building permit form).					
B. Complete Photovoltaic System Application and Checklist.					
C. Include site plan showing location of major components on the property. This drawing need not be exactly to scale, but it should represent relative location of components and show elevation. The site plan must also show compliance with International Fire Code minimum access and pathways. Additionally, include a photo that shows the proposed access point to verify compliance with IFC 605.11.3.1.					
 Include electrical diagram showing PV array configuration, wiring system, overcurrent protection, inverter, disconnects, required signs, and AC connection to building. 					

- E. Include specification sheets and installation manuals (if available) for all manufactured components including, but not limited to PV modules, inverter(s), combiner box, disconnects, and mounting system.
- F. Inquire with the jurisdiction to find out the number of copies of components A-D should be submitted.

Steps to completing a photovoltaic project:

- Step 1 | Concurrently submit this permit application (see all necessary components, above) and the Net Metering/Interconnection Application to electric utility.
- Step 2 | Work can begin after the jurisdiction's permit is approved. Note: Some contractors will not begin work until the Net Metering/Interconnection Application is approved by the utility, although this is not a requirement.
- Step 3 | Notify jurisdiction when ready for inspection.
- Step 4 | Notify electric utility when inspection is passed.
- Step 5 | Electric utility will schedule its inspection and meter exchange.
- Step 6 | Electric utility will provide Permission to Operate (PTO)



LEE'S SUMMIT M | S | S | O | U | R | Photovoltaic System Permit Application and Checklist - For Residential Systems* ≤ 15 kW

Structural Review of PV Array Mounting System:

Roof Information:

This section is for evaluating roof structural members that are site built. This includes rafter systems and site built trusses. Manufactured trusses and roof joist systems, when installed with proper spacing, meet the roof structure requirements as well.

1.	Is the array to	be mounted on a define	ed, permitted ro	oof structure? 🏻 Y	′es □ No	
2.	Roof Age:	Structure: ☐ < 5 yrs	s	s 🗆 20-30 yr	s 🗆 30+ yrs	
		Covering: □ < 5 yrs	s □ 5-10 yr	s 🗆 20-30 yr	s 🗆 30+ yrs	
3.	Is the roofing type	pe lightweight? yes	_			
	(Yes = composition	n, lightweight masonry, me	etal, etc) (No=h	eavy masonry, slate,	etc)	
4.	Does the roof have a single covering? ☑ Yes ☐ No					
5.	Provide method and type of weatherproofing roof penetrations (e.g. flashing, caulk)					
6.	Roof Construct	tion: 🛭 Rafters	☐ Trusses	☐ Other:		
7.	Describe rafter	or truss system.				
	a. RafterSize:	2	x <u>6</u>	inches		
b. Rafter Spacing: 24 inches						
		unsupported span:			inches	
8. Are rafters or trusses in good condition, i.e. have not been adversely altered and no visible						
	damage? ☐ Ye	s ☑ No				
9.	Is the rafter or	truss design unusual o	r abnormal? 🛚	Yes 🛭 No		
10.	Are the rafters or trusses made out of non-standard materials? Yes No					
11.	Have the rafte	rs or trusses been modi	ified in any way	(e.g. drilled holes,	etc.)? □ Yes ☑ No	
Need						



LEE'S SUMMITM | S | S | O | U | R | Photovoltaic System Permit Application and Checklist - For Residential Systems* ≤ 15 kW

(Structural Review of PV Array Mounting System—continued:)

Mounting System Information:

This section provides information on how the PV modules will be mounted to the roof. It is very important to have enough attachment points to adequately spread the dead load across as many roof-framing members as needed so that the point loads created at attachment points account for additional snow load (the Kansas City region has a 20 psf ground snow load).

12. Is the mounting structure an engineered product designed to mount PV modules with no more than

18" gap beneath the module frames? ☑ Yes ☐ No	
Need a structural engineer's stamp: If you answered "No" to question #12, a structural engineer's stamp will be required by the local jurisdiction issuing the permit. Must include design for uplift including system to rafter detail as well as a framing plan if strengthening the rafters/trusses is necessary.	
13. Fill out information on the mounting system below:	
a. Mounting System Manufacturer <u>Unirac</u> Product Name & Model #Solarmount L	ight Rai
b. Total Weight of PV Modules and Rails 48.5 lbs	
c. Total Number of Attachment Points 43	
d. Weight Per Attachment Points (b÷c) 17.7 lbs	
e. Maximum Spacing Between Attachment Points on a Rail 48 inches. See p	roduct
manual for maximum spacing allowed based on maximum design wind speed. To ensu	
proper weight distribution: For each successive rail, attachment points should occur on	rail
ends and then should be staggered based on 16" or 24" on center rafter spacing.	
f. Total Surface Are of PV Modules (square feet) 273.26	
g. Distributed Weight of PV Module on Roof (b÷f) 2.3 lbs/ft²	
h. Mounting Frame to Rafter Framing: □ Self-Ballasted ☑ Penetrating	
If penetrating, please provide for fasteners:	
14. Type: Stainless Steel Lag Bolt Size: 5/16" x 4" Number: 43	
Spacing: <u>48</u> inches	
15. Additionally, please attach a cross-section detail that shows rafter size, spacing, number of attachment span dimensions, and approximate roof slope.	points,

Electrical Review of PV System (Calculations for Electrical Diagram)

In order for a PV system be processed using this application, the following must be true:

- PV modules, utility-interactive inverters, and combiner boxes are identified for use in PV systems. 1.
- 2. The PV array is composed of four(4) series strings or less per inverter.
- The AC interconnection point is on the load side of service disconnecting means (690.64(B)) 3.
- A standard electrical diagram can be used to accurately represent the PV system.