



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20114738, Building Permit - Commercial  
Address: 1702 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Gas Piping Inspection - Commercial</b>	John Borns	Partial	Thursday, December 29, 2011

Partial Correction  
1 MISC

OK TO COVER WHEN READY GAS 1-1/4" IPS SDR10 POLYPIPE  
GAS FEEDER LINE FROM OUTSIDE NE CORNER OF BLDG  
APPROX 200' NW TO FENCED ENCLOSURE

Partial Correction  
2 MISC

INTERIOR GAS PIPING PRESSURE TEST HELD STEADY AT  $\geq 25$   
PSI FOR  $\geq 20$  MIN.

<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Thursday, December 29, 2011
--	------------	---------	-----------------------------

Partial Correction  
1 MISC

OK TO INSULATE WHEN READY UNDERSIDE OF ROOF  
THROUGHOUT AND EXTERIOR WALLS AT SOUTH WING ONLY;

Partial Correction  
2 MISC

OK TO COVER WHEN READY WALLS AND CEILINGS OF SOUTH  
WING SPACES 108-125;

**Comments:** NOTE: 1-1/4" IPS SDR10 POLYPIPE GAS FEEDER LINE FROM OUTSIDE NE CORNER OF BLDG APPROX 200' NW TO FENCED ENCLOSURE APPROVED EARLIER TO COVER, BUT NO PRESSURE TEST ON RECORD.