

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20114738, Building Permit - Commercial Address: 1702 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Sewer Service Inspection -Commercial John Borns Passed Thursday, December 29, 2011

Gas Piping Inspection -Commercial John Borns Partial Thursday, December 29, 2011

Partial Correction

1 MISC OK TO COVER WHEN READY GAS 1-1/4" IPS SDR10 POLYPIPE

GAS FEEDER LINE FROM OUTSIDE NE CORNER OF BLDG

APPROX 200' NW TO FENCED ENCLOSURE

Partial Correction

2 MISC INTERIOR GAS PIPING PRESSURE TEST HELD STEADY AT >= 25

PSI FOR >=20 MIN.

All Rough John Borns Partial Thursday, December 29, 2011

Inspection - Commercial

Partial Correction

1 MISC OK TO INSULATE WHEN READY UNDERSIDE OF ROOF

THROUGHOUT AND EXTERIOR WALLS AT SOUTH WING ONLY;

Partial Correction

2 MISC OK TO COVER WHEN READY WALLS AND CEILINGS OF SOUTH

WING SPACES 108-125;

Comments: